



**Project**

## **Status Report**

---

**Project Name:** DASD-Loganville-Springfield Elementary School Additions and Renovations

**Month:** February 10 2020

**Focus Area:** Phase 2



**Prepared By:** Fred Kendall

***DALLASTOWN AREA SCHOOL DISTRICT***

Loganville-Springfield Elementary School

February 10 2020

**Table of Contents**

1 Executive Summary Report No. 12

2 Progress Photos

3 Change Order Log

4 Schedule

**SCHEDULE STATUS:**

Notice to proceed date: January 18 2019  
Original contract completion date: December 18 2020  
Extension of time requested: 0 days  
Extension of time approved: 0 days  
Lost weather days: 0 days  
Percent complete 71 %

Status: Phase: Phase 1 turned over Jan. 20 2020. Phase 2 started Jan. 20 2020

**BUDGET STATUS:**

Contract amount: \$19,265,063.00      Total billed to date: \$13,629,984.25  
Approved change orders: \$24,252.52      Paid to date: \$12,948,485.01  
Revised contract amount: \$19,298,315.52  
Pending changes: \$0.00

**PENDING ISSUES:** Comcast Cable Fiber Optic Service Connection

**BRIEF PROJECT STATUS:**

- Occupancy for Phase 1
- All Primes Working on Phase 1 and 1A Punch Lists
- Phase 2 Temp. Site Fence Established
- Asbestos Abatement Complete for Phase 2
- GC Demo 70% Complete
- HC Demo 85% Complete
- PC Demo 95% Complete
- EC-Demo 80% Complete
- GC- Cutting Existing Slabs for new Masonry Openings
- GC- Fire Proofing Existing Structural Steel
- PC- Installing New Under Slab Storm Piping

---

Progress Photos

---



Project Status Report





# Project Status Report

