



Project

Status Report

Project Name: DASD-Loganville-Springfield Elementary School Additions and Renovations

Month: March 2020

Focus Area: Phase 2



Prepared By: Fred Kendall

DALLASTOWN AREA SCHOOL DISTRICT

Loganville-Springfield Elementary School

March 10 2020

Table of Contents

1 Executive Summary Report No. 13

2 Progress Photos

3 Change Order Log

4 Schedule

SCHEDULE STATUS:

Notice to proceed date: January 18 2019
Original contract completion date: December 18 2020
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 73 %

Status: Phase: Phase 2 started Jan. 20 2020

BUDGET STATUS:

Contract amount: \$19,265,063.00 Total billed to date: \$13,926,481.18
Approved change orders: \$24,252.52 Paid to date: \$13,230,157.10
Revised contract amount: \$19,298,315.52
Pending changes: \$0.00

PENDING ISSUES: Comcast Cable Fiber Optic Service Connection is to be done March 12 2020

BRIEF PROJECT STATUS:

- Phase 2 started
- All Primes Working on Phase 1 and 1A Punch Lists
- All Demo 100% Complete
- Fire Proofing Complete
- GC- CMU Infills, Classroom entries and partition walls 75%
- GC- Exterior Wall framing and GYP 85% complete.
- MEP UG rough in Complete
- MC- Hanging duct mains 95% Complete
- MC- Piping 65% Complete
- PC- Toilet Room piping, Drain and Vent 60% Complete
- EC- Main Panels set
- EC- Preparing Branch Circuitry.

Progress Photos



Project Status Report





Project Status Report

