



## Project Status Report

---

**Project Name:** DASD-Loganville-Springfield Elementary School Additions and Renovations

**Month:** April 2020

**Focus Area:** Phase 2



**Prepared By:** Fred Kendall

***DALLASTOWN AREA SCHOOL DISTRICT***

Loganville-Springfield Elementary School

April 06 2020

**Table of Contents**

1 Executive Summary Report No. 14

2 Progress Photos

3 Change Order Log

4 Schedule

***SCHEDULE STATUS:***

*Notice to proceed date: January 18 2019*  
*Original contract completion date: December 18 2020*  
*Extension of time requested: 0 days*  
*Extension of time approved: 0 days*  
*Lost weather days: 0 days*  
*Percent complete 76 %*

*Status: Phase 2 re-started April 13 2020*

***BUDGET STATUS:***

*Contract amount: \$19,265,063.00*      *Total billed to date: \$14,619,111.85*  
*Approved change orders: \$30,000.33*      *Paid to date: \$13,888,156.23*  
*Revised contract amount: \$19,295,063.33*  
*Pending changes: \$0.00*

***PENDING ISSUES:*** *Getting restarted after the break and being efficient.*

***BRIEF PROJECT STATUS:***

- *Set up project to meet CDC guidelines construction during Covid-19*
- *MEP rough in is nearing completion*
- *Fire Proofing Complete*
- *GC- Exterior Air barrier and wall insulation is complete.*
- *GC- Start Roofing*
- *GC- Start Phase 2 Site work.*
- *PC- In wall rough in is complete.*
- *MC- Hanging duct in Class Rooms*
- *MC- Piping 99% Complete*
- *EC- Pulling Branch Circuitry to Main Panels*

## Progress Photos



Project Status Report

---



Project Status Report

