



Project Status Report

Project Name: DASD-Loganville-Springfield Elementary School Additions and Renovations

Month: May 2020

Focus Area: Phase 2&3



Prepared By: Fred Kendall

DALLASTOWN AREA SCHOOL DISTRICT

Loganville-Springfield Elementary School

May 06 2020

Table of Contents

1 Executive Summary Report No. 15

2 Progress Photos

3 Change Order Log

SCHEDULE STATUS:

Notice to proceed date: January 18 2019
Original contract completion date: December 18 2020
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 77 %

Status: Phase 3 work joined Phase 2 work on May 4 2020

BUDGET STATUS:

Contract amount: \$19,265,063.00 Total billed to date: \$15,518,138.77
Approved change orders: \$30,000.33 Paid to date: \$14,742,231.79
Revised contract amount: \$19,295,063.33
Pending changes: \$0.00

PENDING ISSUES: Continuing to work under CDC and Covid-19 best practices.

BRIEF PROJECT STATUS:

- Continue to monitor project to meet CDC guidelines construction during Covid-19
- GC- Exterior Brick infill is 90% complete.
- GC-Roofing replacement Over Phase 2
- GC- Start Phase 3 Demo
- GC- Phase 2 & 3 site storm and Sanitary work is 90% complete
- PC- Domestic water, drain and vent is 95% complete.
- MC- Hanging duct is 95% complete
- MC- Piping Pipe Insulation is on going
- MC- Set AHU's 8,9 &11
- MC- tie in AHU's
- EC- Pulling Branch Circuitry to Main Panels
- EC- Set exterior light pole bases.

Progress Photos



Project Status Report



Project Status Report

