



Project Status Report

Project Name: DASD-Loganville-Springfield Elementary School Additions and Renovations

Month: July 2020

Focus Area: Phase 2, 3 & 3A



Prepared By: Fred Kendall

DALLASTOWN AREA SCHOOL DISTRICT

Loganville-Springfield Elementary School

July 07 2020

Table of Contents

1 Executive Summary Report No. 17

2 Progress Photos

3 Change Order Log

SCHEDULE STATUS:

Notice to proceed date: January 18 2019
Original contract completion date: December 18 2020
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 89 %

Status: Phase 3 work joined Phase 2 work on May 4 2020

BUDGET STATUS:

Contract amount: \$19,265,063.00 Total billed to date: \$17,378,995.85
Approved change orders: \$60,696.58 Paid to date: \$16,510,017.51
Revised contract amount: \$19,325,759.58
Pending changes: \$81,249.00

PENDING ISSUES: Continuing to work under CDC and Covid-19 best practices.

BRIEF PROJECT STATUS:

- Continue to monitor project to meet CDC guidelines construction during Covid-19
Phase 2
- GC- Facia and vertical metal panels Installation
- GC- Block fill and paint is 80%
- GC- Ceiling grid is 100% complete
- GC-Ceiling Tile Drop
- GC- Floor prep/ Leveling for flooring
- GC- Flooring in Classrooms has started.
- GC- Exterior Doors and Hardware
- GC- Casework Installation.
- GC- Wearing Surface for Phase 1 & 2 blacktop completed.
- MC- Installing GRD's in ceilings
- MC- Prepping to start AHU's 8,9 & 11
- EC- Installing Lighting in ceiling grid
- EC- Devising Complete
- PC- Installing Casework Sinks and Toilet room Fixtures
Phase 3 & 3A

Project Status Report

- GC- Demolition Complete
- GC- CMU infill of exterior openings 98%
- GC- CMU interior partition walls 98%
- GC- Concrete slab infill for UG plumbing Complete
- GC- Roofing membrane Complete
- GC-Exterior Grading
- GC-Mulch Playground area developed.
- MC- Demolition Complete
- MC- Preparing to set RTU's
- MC- Piping has started
- EC- Demolition Complete
- EC- CMU wall rough in.
- PC- Demolition Complete
- PC- Under slab piping complete
- PC- Above Ceiling Piping ongoing.

Progress Photos





Project Status Report



Project Status Report

