



## Project Status Report

---

**Project Name:** DASD-Loganville-Springfield Elementary School Additions and Renovations

**Month:** August 2020

**Focus Area:** Phase 2, 3 & 3A



**Prepared By:** Fred Kendall

***DALLASTOWN AREA SCHOOL DISTRICT***

Loganville-Springfield Elementary School

August 13 2020

**Table of Contents**

1 Executive Summary Report No. 18

2 Progress Photos

3 Change Order Log

**SCHEDULE STATUS:**

Notice to proceed date: January 18 2019  
Original contract completion date: December 18 2020  
Extension of time requested: 0 days  
Extension of time approved: 0 days  
Lost weather days: 0 days  
Percent complete 93 %

Status: Phase 2 and 3A work is slated to be turned over next.

**BUDGET STATUS:**

Contract amount: \$19,265,063.00      Total billed to date: \$17,997,822.84  
Approved change orders: \$121,547.00      Paid to date: \$17,092,931.61  
Revised contract amount: \$19,386,610.00  
Pending changes: \$30,000.00

**PENDING ISSUES:** Continuing to work under CDC and Covid-19 best practices.

**BRIEF PROJECT STATUS:**

- Continue to monitor project to meet CDC guidelines construction during Covid-19  
**Phase 2- Complete Aug. 14 2020**
- GC- Site final coat paving.
- GC- Site Landscape where practical.
- GC- Final Casework Details and Window Sills
- GC-Markerboards and Tack boards
- GC- Corridor Luxury Vinyl Flooring
- GC- Final Cleaning Started.
- GC-Punchlist
- MC- Testing and Balancing Systems
- EC- Lighting system detailing
- EC- Devising Complete
- EC- Punchlist
- PC-Punch List
- **Phase-3A- Complete Aug. 25 2020**
- GC- Terrazzo Flooring in grind and polish stage
- GC- Markerboard and Tack Board installation.

- GC- Final Painting to start.
- GC- Ceiling Grid and Tile 100%
- GC-Exterior Grading
- GC-Mulch Playground area developed. Equipment installed.
- GC-Punchlist
- EC- Lighting System complete.
- EC-Punchlist
- MC-Testing and Balancing
- MC-Punchlist
- PC-Punchlist
- **Phase-3- Complete Dec. 18 2020**
- GC- Masonry Complete
- GC-Metal Stud Partitions to start
- EC- Rough in Complete
- EC-Pulling Wires
- PC- Rough in Complete
- MC- Rough in Complete

### Progress Photos



Project Status Report





