



## Project Status Report

---

**Project Name:** DASD-Loganville-Springfield Elementary School Additions and Renovations

**Month:** September 2020

**Focus Area:** Phase 2, 3 & 3A



**Prepared By:** Fred Kendall

***DALLASTOWN AREA SCHOOL DISTRICT***

Loganville-Springfield Elementary School

September 03 2020

**Table of Contents**

1 Executive Summary Report No. 19

2 Progress Photos

3 Change Order Log

**SCHEDULE STATUS:**

Notice to proceed date: January 18 2019  
Original contract completion date: December 18 2020  
Extension of time requested: 0 days  
Extension of time approved: 0 days  
Lost weather days: 0 days  
Percent complete 96 %

Status: Phase 2 and 3A work has been turned over to the District with Punchlist remaining for the Contractors.

**BUDGET STATUS:**

Contract amount: \$19,265,063.00      Total billed to date: \$18,615,301.61  
Approved change orders: \$215,609.65      Paid to date: \$17,684,536.47  
Revised contract amount: \$19,480,672.65  
Pending changes: \$47,600.00

**PENDING ISSUES:** Continuing to work under CDC and Covid-19 best practices.

**BRIEF PROJECT STATUS:**

- Continue to monitor project to meet CDC guidelines construction during Covid-19
- **Phase 2- Final Occupancy 9-4-2020**
- GC- Site Landscape where practical.
- GC- Final Cleaning Continuing
- GC-Punchlist
- EC- Punchlist
- PC-Punch List
- **Phase-3A- Final Occupancy 9-4-2020**
- GC-Punchlist
- EC- Lighting System Programming
- EC-Punchlist
- MC-Testing and Balancing
- MC-Punchlist
- PC-Punchlist
- **Phase-3- Complete Dec. 18 2020**
- GC-Metal Stud Partitions Installation started.

- *EC- Above Ceiling Rough in Complete*
- *EC-Pulling Wires*
- *PC- Rough in Complete*
- *MC- Rough in Complete*

## Progress Photos





Project Status Report

---









