



Project Status Report

Project Name: DASD-Loganville-Springfield Elementary School Additions and Renovations

Month: December 2020

Focus Area: Phase 3



Prepared By: Fred Kendall

DALLASTOWN AREA SCHOOL DISTRICT

Loganville-Springfield Elementary School

November 27 2020

Table of Contents

1 Executive Summary Report No. 22

2 Progress Photos

3 Change Order Log

SCHEDULE STATUS:

Notice to proceed date: January 18 2019
Original contract completion date: December 18 2020
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 99 %

Status: Phase 2 and 3A work has been turned over to the District with Punchlist remaining for the Contractors.

BUDGET STATUS:

Contract amount: \$19,265,063.00 Total billed to date: \$19,392,221.58
Approved change orders: \$278,892.59 Paid to date: \$18,418,768.18
Revised contract amount: \$19,543,955.59
Pending changes: \$12,525.00

PENDING ISSUES: Continuing to work under CDC and Covid-19 best practices.

BRIEF PROJECT STATUS:

- Continue to monitor project to meet CDC guidelines construction during Covid-19
- **Phase-3- Complete Dec. 18 2020**
- Seeding for Basins is complete
- Misc. Grading at Kindergarten playground complete
- Painting (finish coat) of masonry complete
- Acoustical Tile Ceiling grid and tile complete in classrooms
- Ceiling grid and Cloud Grid installed in Learning Commons is complete
- Casework installation is 95%
- Plumbing rough-in work is complete
- HVAC rough-in work is complete.
- Roof Top units are started.
- Electrical rough-in work is complete.
- Lighting fixtures 98%

Progress Photos







